



LOCATION MAP

PROJECT NOTES

1. The site is at the PA Game Commission (PGC) headquarters office building. The temporary office trailer is to be placed on the existing stone pad on the west side of the parking lots.
2. The temporary office trailer shall be a single 12' x 60' (nominal size) unit with two office areas (one each end), a bathroom (unisex) and an open center area. The trailer must accommodate 6 to 8 people on a daily basis during the rental period.
3. The temporary office trailer is expected to remain in place from March 2020 to the end of June 2022.
4. The PGC will supply and install all the furniture inside the trailer.
5. The PGC will arrange to have the electric service and meter base installed at the stone pad. The Contractor is required to coordinate the final electric service connection with the PGC and the power company.
6. The PGC will run data and phone lines to the temporary office trailer. The Contractor is required to make the final connections inside the unit.
7. The trailer shall be equipped for water and sewage tanks. There are no hookups for water and sewer.
8. The PGC will make arrangements to close sections of the parking lot for trailer delivery and set up.
9. The Contractor is required to block and level the trailer and install tie-downs to secure the unit.
10. The trailer must be equipped with ramps and steps, canopies over the entrances and skirting to hide the underneath portions of the trailer.
11. The PGC will acquire the necessary permit for installation of the trailer after the Contractor provides drawings of the chosen unit.



PENNSYLVANIA GAME COMMISSION		
PGC HEADQUARTERS	SUSQUEHANNA TWP.	DALPHIN CO.
TEMPORARY OFFICE TRAILER		
LOCATION MAP, SITE PLAN, DETAILS AND NOTES		
REVISIONS	PROJECT NO.	PGC-HQ-20-1
▲	DRAWN BY:	54
▲	DATE:	2/12/20
▲	SHEET NO.	1 OF 1