



Gannett Fleming
ENGINEERS AND PLANNERS

PROJECT/LOCATION PAANG @ HIA SME BLDG.

GEOLOGIST/ENGINEER DAN STARE

EXCAVATION CONTRACTOR PAANG

TEST PIT LOG

OPERATOR

TEST PIT NO. TP-1

EXCAVATION EQUIPMENT RUBBER-TIRED HOE

PROJECT NO.

PHOTOGRAPHIC LOG YES NO

DATE STARTED 5-9-02

SURFACE ELEVATION 295.5

DATE FINISHED 5-9-02

GROUNDWATER OBSERVATIONS (Date, Time, Level) 9.5' @-Hour

DEPTH	SAMPLE NO. & TYPE	DESCRIPTION OF MATERIALS (Density, Consistency or Rock Hardness; Color, Classification; etc...)	USCS	PID FID	REMARKS
1		0.0'-0.8': BROWN SANDY SILT w/ORGANICS (TOP SOIL & ROOT MAT)			
2		0.8'-4.0': BROWN/TAN SANDY SILT w/ TRACE GRAVEL, ROOTS, TREE LIMBS, CONCRETE (FILL), MOIST			PP 0.5-1.5
3					
4					
5		4.0'-5.5': GRAY/TAN SILT w/SOME COBBLES & ORGANICS (FILL), MOIST, SOFT			PP. 0-0.5
6		5.5'-9.5': TAN/BROWN SANDY SILT, MOIST,			PP. 1.5-2.5
7					
8					
9					
10		9.5'-10.5': BROWN/TAN/WHITE C-F SAND & M-F GRAVEL (ROUNDED), WET			
11					

GENERAL REMARKS

TEST PIT NO. TP-1