

REQUEST FOR INFORMATION

RFI# 1

Please type or print legibly

TO: Tina Rebuck

DATE: 7/21/2020

RE: CONTRACT NO. DMVA 42190079

TITLE: Building 19-101 Hanger HVAC & LED Replacement

LOCATION: Ft. Indiantown Gap
Annville, PA

FROM: _____

SUBJECT: RTU's

SPEC.REF. _____

DWG.REF. E-3.2

PRIORITY: [] 48 Hours

[] Routine (10) Days

INFORMATION REQUIRED:

On drawing E-3.2, note # 19, States extend and connect to circuit made spare by demolition. In the area of RTU - 6, 7, 9, 10, 11

there is only one circuit made available from the demo and that is from existing CCU - 6. The same goes for RTU - 14 and 15.

Where are these other circuits coming from?

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Ben Barger

DATE: 7/22/2020

Units 6,7,9,10, and 11 are fed from existing circuits in the area. There are (2) circuits from the CCU units and (2) from the AHU's. The 5th circuit is shortened from one of the CCU's being removed in the area of CCU-3 adjacent to the second floor as these units will be fed from HS1. RTU's 14 & 15 are similar as there is a circuit for the CCU unit and the AH units being removed. This was reviewed as thorough as possible and is depicted on the the demolition plans.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA FCMM
K. Lloyd
Contractor(s)
Other: _____

Change will result in:
_____ **Credit Change Order**
_____ **Debit Change Order**
 Field Order
_____ **No Change in Contract**