



Do not Remove

Replace existing valve box with a curb box.

Do not remove

Remove Hose Bib

Remove wash hydrant

Replace light as per scope of work

Remove

Remove

Repair cut concrete along trench drain and the new concrete slab into trench drain as per detail

Area to be repaired

Use this method for repairing the trench drain into the new concrete slab.

Do not damage or

Do not damage or remove

RECORD DRAWING AS-BUILT
THE QUANDEL GROUP, INC.

U.S. ARMY ENGINEER DISTRICT BALTIMORE
CORPS OF ENGINEERS
BALTIMORE, MARYLAND
PENNSYLVANIA

FT INDIANTOWN GAP
CENTRALIZED WASH FACILITY
ISLAND DETAILS

REV	DATE	DESCRIPTION	BY

DRAWING NUMBER: F-214-13-04
SHEET: C-24

SCALE AS SHOWN DATE 21 APRIL 88